BRUHAT BENGALURU MAHANAGARA

PALIKE

EMB

2nd And Final Bill

NAME OF WORK : IMPROVEMENTS TO ROADS AND DRAINS AT MCEHS LAYOUT 1ST AND 2ND PHASE, SAMPIGEHALLI, CHOKKANAHALLI, BALAJI KRUPA LAYOUT, BASAVALINGAPPA NAGARA, CENTRAL EXCISE LAYOUT, BELLAHALLI AND KATTIGENAHALLI IN WARD NO 05 AND KAVERI NAGARA AND SHIRIDI SAI NAGARA IN WARD NO 6 AND SURROUNDING AREAS IN BYATARAYANAPURA DIVISION. ((PACKAGE NO.01 (CONSIST OF 5 WORKS))

Scanned by CamScanner

BRUHATH BENGALURU MAHANAGARA PALIKE

Byatarayanpur Division

Name of Work : Improvements to Roads and Drains at MCEHS Layout 1st and 2nd Phase, Sampigehalli, Chokkanahalli, Balaji Krupa Layout, Basavalingappa Nagara, Central Excise Layout, Bellahalli and Kattigenahalli in Ward no 05 and Kaveri Nagara and Shiridi Sai Nagara in Ward no 6 and Surrounding areas in Byatarayanapura Division. ((Package No.01 (Consist of 5 Works))

MEASUREMENT BILL DETAILS

2nd and Final Bill Recorded on- / /2023

Est Cost Rs :-1000.00 Lakhs

Job Number :- 006-23-000001 **Budget Head :- P-3877 Amruth Nagarothana**

Name of agency: M/s.A G Narayanaswamy Sri.A G Narayanaswamy, No.13, Venkateshwara Layout, Horamavu, Bengaluru-560043

AS No:- AS/EE(BTP)/37/2022-23 **D:14-11-2022**

TS No:- TS/CE(YNK)/33/2022-23 **D:01-07-2022**

Workorder No: BBMP/EE/BTP/WO/80/2022-23 **Date:22-12-2022**

Work Commencement Date:-

Work Completion Date:-

Sl No	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit	Rate	Amount
	EMB - Measurement Continued Recorded On : / /2023										
1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.										
	Vide Total Executed Qty From PreMeasurement Page No: 01-05							674.20			
							Total	**674.20**	**Cum**		
							Schedule B Qty	**1819.26**			
							Previous Paid Qty	**2533.73**			
							To be Paid Now	**674.20**			
							Upto 100%				
							Upto 125%				
							Above 125%	**674.20**		**321.39**	**216681.14**
	EMB - Measurement Continued Recorded On : / /2023										
2	Removing and Resetting of Footpath Slab and pointing in C.M (1:3)										
	Kaveri Layout										
	1st Cross (W0093) (L-158.4)										
	LHS	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	8.4	0.90	0.90	0.90		7.56			
	3rd Cross (W0099) (L-97.5)										
	LHS	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			

Assistant Engineer
Ward No. 06

Assistant Executive Engineer
Byatarayanpura Sub Division

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Scanned by CamScanner

Sl No	Description of work	No	Dimensions				D	Qty	Unit	Rate	Amount
			L	B 1	B 2	B Avg					
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	7.5	0.90	0.90	0.90		6.75			
	4th Cross (W0105) LHS Side										
	LHS (L-114.8)	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	9.8	0.90	0.90	0.90		8.82			
	RHS (L-119.3)	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	14.3	0.90	0.90	0.90		12.87			
	Horizontal Drain										
	At start	1	12.0	0.90	0.90	0.90		10.80			
	At End	1	13.2	0.90	0.90	0.90		11.88			
	4th Cross (W0109) RHS Side										
	LHS (L-101.5)	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	11.5	0.90	0.90	0.90		10.35			
	RHS (L-122.3)	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	10.5	0.90	0.90	0.90		9.45			
	Culvert	1	6.8	0.90	0.90	0.90		6.12			
	Shirdi Sai Nagar										
	3rd Cross (W0213)										
	LHS (L-357.90)	1	15.0	0.90	0.90	0.90		13.50			

Sl No	Description of work	No	Dimensions					Qty	Unit	Rate	Amount
			L	B 1	B 2	B Avg	D				
		1	12.9	0.90	0.90	0.90		11.61			
	Culvert	1	5.0	1.20	1.20	1.20		6.00			
	RHS (L-283.50)	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	13.5	0.90	0.90	0.90		12.15			
	Prashanti nagar Cross road (W0100) (L-75.00)										
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
	8th cross (W0117)(L-93.70)										
	LHS	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	3.70	0.90	0.90	0.90		3.33			
	RHS	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	3.70	0.90	0.90	0.90		3.33			
	7th cross (W0103)(L-92.90)										
	LHS	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	16.9	0.90	0.90	0.90		15.21			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	16.0	0.90	0.90	0.90		14.40			
	RHS	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	16.9	0.90	0.90	0.90		15.21			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	16.0	0.90	0.90	0.90		14.40			
	6th cross (W0097)										
	LHS (L-143.20)	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.00	0.90	0.90	0.90		13.50			
		1	15.00	0.90	0.90	0.90		13.50			
		1	15.00	0.90	0.90	0.90		13.50			

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Scanned by CamScanner

Sl No	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit	Rate	Amount
		1	8.18	0.90	0.90	0.90		7.36			
		1	15.0	0.90	0.90	0.90		13.50			
	RHS (L-99.30)	1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.0	0.90	0.90	0.90		13.50			
		1	15.00	0.90	0.90	0.90		13.50			
							Total	1875.10	Sqm		
							BOQ QTY	1920.79			
							Previous Paid Qty	963.08			
							To be Paid Now	1875.10			
							Upto 100%	957.71		225.80	216250.92
							Upto 125%	480.20		225.80	108428.60
							Above 125%	437.19		225.86	98744.30

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

Assistant Engineer
Ward No. 06

Assistant Executive Engineer
Byatarayanpura Sub Division

EMB - Measurement Continued Recorded On : / /2023

3	Providing B S slabs of selected quality roughly dressed havinf a size of 10 cms thick and Under cement mortar (1:6) including fixing curing ete., complete. as directed by the Engineer in Charge of the work.										
	Missing Qty										
	Kaveri Layout										
	1st Cross (W0093)										
	LHS	1	5.40	0.90	0.90	0.90		4.86			
		1	4.80	0.90	0.90	0.90		4.32			
		1	5.40	0.90	0.90	0.90		4.86			
		1	2.70	0.90	0.90	0.90		2.43			
	3rd Cross (W0099)										
	LHS	1	1.80	0.90	0.90	0.90		1.62			
		1	5.40	0.90	0.90	0.90		4.86			
		1	4.20	0.90	0.90	0.90		3.78			
		1	3.60	0.90	0.90	0.90		3.24			
	4th Cross (W0105) LHS Side										
	LHS	1	1.80	0.90	0.90	0.90		1.62			
		1	4.50	0.90	0.90	0.90		4.05			
		1	6.00	0.90	0.90	0.90		5.40			
	RHS	1	4.60	0.90	0.90	0.90		4.14			
		1	4.50	0.90	0.90	0.90		4.05			
		1	6.30	0.90	0.90	0.90		5.67			
		1	5.40	0.90	0.90	0.90		4.86			
	4th Cross (W0109) RHS Side										
	LHS	1	5.40	0.90	0.90	0.90		4.86			
		1	4.20	0.90	0.90	0.90		3.78			
		1	2.40	0.90	0.90	0.90		2.16			
		1	2.40	0.90	0.90	0.90		2.16			
	RHS	1	3.60	0.90	0.90	0.90		3.24			
		1	2.40	0.90	0.90	0.90		2.16			
		1	5.40	0.90	0.90	0.90		4.86			
		1	3.51	0.90	0.90	0.90		3.16			
	Shirdi Sai Nagar										
	3rd Cross (W0213)										
	LHS	1	4.50	0.90	0.90	0.90		4.05			
		1	3.60	0.90	0.90	0.90		3.24			
		1	6.00	0.90	0.90	0.90		5.40			
		1	5.40	0.90	0.90	0.90		4.86			
		1	1.80	0.90	0.90	0.90		1.62			
		1	4.60	0.90	0.90	0.90		4.14			
		1	2.40	0.90	0.90	0.90		2.16			

SHIPRAMA Consulting Engineers Bangalore

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Scanned by CamScanner

Sl No	Description of work	No	Dimensions					Qty	Unit	Rate	Amount
			L	B 1	B 2	B Avg	D				
	RHS	1	5.40	0.90	0.90	0.90		4.86			
		1	3.60	0.90	0.90	0.90		3.24			
		1	5.40	0.90	0.90	0.90		4.86			
		1	2.40	0.90	0.90	0.90		2.16			
		1	2.70	0.90	0.90	0.90		2.43			
		1	2.69	0.90	0.90	0.90		2.42			
							Total	131.58	Sqm		
							BOQ QTY	1358.86			
							Previous Paid Qty	1238.15			
							To be Paid Now	131.58			
							Upto 100%	120.71		804.40	97099.12
							Upto 125%	10.87		804.40	8743.828

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು-24

Assistant Engineer
Ward No. 06

Assistant Executive Engineer
Byatarayanpura Sub Division
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು-24

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

EMB - Measurement Continued Recorded On : / /2023

4	Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications.										
	Vide Total Executed Qty From PreMeasurement Page No: 05							7.00			
							Total	7.00	Cum		
							BOQ QTY	93.56			
							Previous Paid Qty	130.92			
							To be Paid Now	7.00			
							Upto 100%				
							Upto 125%				
							Above 125%	7.00		6081.07	42567.49

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು-24

Assistant Engineer
Ward No. 06

Assistant Executive Engineer
Byatarayanpura Sub Division
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು-24

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

EMB - Measurement Continued Recorded On : / /2023

5	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. M20 (The cost of steel reinforcement & formwork to be paid separately)										
	Vide Total Executed Qty From PreMeasurement Page No: 06							12.25			
							Total	12.25	Cum		
							BOQ QTY	228.32			
							Previous Paid Qty	252.35			
							To be Paid Now	12.25			
							Upto 100%				
							Upto 125%	12.25		6943.20	85054.20
							Above 125%				

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು-24

Assistant Engineer
Ward No. 06

Assistant Executive Engineer
Byatarayanpura Sub Division

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

A.G.M.

Scanned by CamScanner

Sl No	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit	Rate	Amount
EMB - Measurement Continued Recorded On : / /2023											
6	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing andTechnical Specifications, MORTH Specification NO.1600&2200										
	Vide Total Executed Qty From PreMeasurement Page No: 07							0.74			
							Total	0.74	Tn		
							BOQ QTY	15.03			
							Previous Paid Qty	16.46			
							To be Paid Now	0.74			
							Upto 100%				
							Upto 125%	0.74		109229.10	80930.02
							Above 125%				

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Assistant Engineer
Ward No: 06

Assistant Executive Engineer
Byatarayanpura Sub Division

EMB - Measurement Continued Recorded On : / /2023											
7	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick made of M25 with OPC cement @ 340kgs per Cum with 20 mm and Down size graded granite metal coarse agg @.70 mixed including providing and removing centering, shuttering, shuttering propping etc. for edges of slabs with TMT (Fe500) COM, labor, labor, all Lead and Lift, HOM, Curing, including Cost of reinf. Etc, Complete as directed by the Engineer In charge of Work (Data Rate)										
	For New Drain										
	4th cross Kaveri Layout										
	LHS (L-18.10)	1	15.0	0.90	0.90	0.90		13.50			
		1	3.1	0.90	0.90	0.90		2.79			
	RHS (L-20.8)	1	15.0	0.90	0.90	0.90		13.50			
		1	5.8	0.90	0.90	0.90		5.22			
							Total	35.01	Sqm		
							BOQ QTY	493.92			
							Previous Paid Qty	554.34			
							To be Paid Now	35.01			
							Upto 100%				
							Upto 125%	35.01		1991.20	69711.91
							Above 125%				

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Assistant Engineer
Ward No: 06

Assistant Executive Engineer
Byatarayanpura Sub Division

Scanned by CamScanner

Sl No	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit	Rate	Amount
	ASPHALT ROADS										
EMB - Measurement Continued Recorded On :		/ /2023									
10	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth.										
	Vide Total Executed Qty From PreMeasurement Page No: 08-12							2838.42			
							Total	**2838.42**	**Cum**		
							BOQ QTY	**9029.56**			
							Previous Paid Qty	**6196.40**			
							To be Paid Now	**2838.42**			
							Upto 100%	**2833.16**		**274.80**	**778552.37**
							Upto 125%	**5.26**		**274.80**	**1445.45**
							Above 125%				

Assistant Engineer Ward No. 05 | Assistant Engineer Ward No. 06 | Assistant Executive Engineer Byatarayanpura Sub Division

EMB - Measurement Continued Recorded On :		/ /2023									
11	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification includingpremixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density										
	Vide Total Executed Qty From PreMeasurement Page No: 13-17							2838.42			
							Total	**2838.42**	**Cum**		
							BOQ QTY	**7845.88**			
							Previous Paid Qty	**5409.76**			
							To be Paid Now	**2838.42**			
							Upto 100%	**2436.12**		**2530.70**	**6165088.88**
							Upto 125%	**402.30**		**2530.70**	**1018100.61**
							Above 125%				

Assistant Engineer Ward No. 05 | Assistant Engineer Ward No. 06 | Assistant Executive Engineer Byatarayanpura Sub Division

EMB - Measurement Continued Recorded On :		/ /2023									
12	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means										
	Vide Total Executed Qty From PreMeasurement Page No: 18-21							12443.63			
							Total	**12443.63**	**Sqm**		
							BOQ QTY	**35386.52**			
							Previous Paid Qty	**23310.10**			
							To be Paid Now	**12443.63**			
							Upto 100%	**12076.42**		**46.50**	**561553.53**
							Upto 125%	**367.21**		**46.50**	**17075.265**
							Above 125%				

Assistant Engineer Ward No. 05 | Assistant Engineer Ward No. 06 | Assistant Executive Engineer Byatarayanpura Sub Division

Scanned by CamScanner

Sl No	Description of work	No	Dimensions					Qty	Unit	Rate	Amount
			L	B 1	B 2	B Avg	D				
EMB - Measurement Continued Recorded On : / /2023											
13	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom.										
	Vide Total Executed Qty From PreMeasurement Page No: 22-23							6772.14			
							Total	6772.14	Sqm		
							BOQ QTY	40586.42			
							Previous Paid Qty	22818.90			
							To be Paid Now	6772.14		12.70	86006.18

Assistant Engineer
Ward No.05

Assistant Engineer
Ward No.06

Assistant Executive Engineer
Byatarayanpura Sub Division

EMB - Measurement Continued Recorded On : / /2023											
14	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of Specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction										
	Vide Total Executed Qty From PreMeasurement Page No: 24-25							280.76			
							Total	280.76	Cum		
							BOQ QTY	1769.33			
							Previous Paid Qty	932.35			
							To be Paid Now	280.76		10453.70	2934980.81

Assistant Engineer
Ward No.05

Assistant Engineer
Ward No.06

Assistant Executive Engineer
Byatarayanpura Sub Division

EMB - Measurement Continued Recorded On : / /2023											
15	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 percent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade,level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction										
	Beside Jakkur Govt School (W1395)(L-216.35)										
		1	15.00	6.30	6.80	6.55	0.04	3.93			
		1	15.00	6.80	5.90	6.35	0.04	3.81			
		1	15.00	5.90	5.25	5.58	0.04	3.35			
		1	15.00	5.25	5.35	5.30	0.04	3.18			
		1	15.00	5.35	5.25	5.30	0.04	3.18			
		1	15.00	5.25	4.95	5.10	0.04	3.06			
		1	15.00	4.95	5.05	5.00	0.04	3.00			
		1	15.00	5.05	5.00	5.03	0.04	3.02			
		1	15.00	5.00	6.00	5.50	0.04	3.30			
		1	15.00	6.00	6.05	6.03	0.04	3.62			
		1	15.00	6.05	6.40	6.23	0.04	3.74			
		1	15.00	6.40	6.05	6.23	0.04	3.74			
		1	15.00	6.05	6.45	6.25	0.04	3.75			
		1	15.00	6.45	6.35	6.40	0.04	3.84			
		1	6.35	6.35	6.50	6.43	0.04	1.63			
	Deduction for Manhole	-8			0.64		0.04	-0.20			
	Cross Roads near Reva college petrol Bunk										
	Cross Road 1 RHS (W0365)(L-30.75)	1	15.00	5.70	5.00	5.35	0.04	3.21			
		1	15.00	5.00	5.00	5.00	0.04	3.00			
		1	15.00	5.00	5.35	5.18	0.04	3.11			

Scanned by CamScanner

Sl No	Description of work	No	Dimensions					Qty	Unit	Rate	Amount
			L	B 1	B 2	B Avg	D				
		1	15.00	5.35	5.10	5.23	0.04	3.14			
		1	15.00	5.10	4.05	4.58	0.04	2.75			
		1	5.75	4.05	4.50	4.28	0.04	0.98			
	Cross Road 2 RHS (W0361)(L-80.60)	1	15.00	5.80	5.70	5.75	0.04	3.45			
		1	15.00	5.70	5.40	5.55	0.04	3.33			
		1	15.00	5.40	5.40	5.40	0.04	3.24			
		1	15.00	5.40	5.20	5.30	0.04	3.18			
		1	15.00	5.20	4.80	5.00	0.04	3.00			
		1	5.60	4.80	4.40	4.60	0.04	1.03			
	Cross Road 1 LHS (WA090) (L-113.80)	1	15.00	5.80	5.70	5.75	0.04	3.45			
		1	15.00	5.70	5.40	5.55	0.04	3.33			
		1	15.00	5.40	5.40	5.40	0.04	3.24			
		1	15.00	5.40	5.20	5.30	0.04	3.18			
		1	15.00	5.20	4.80	5.00	0.04	3.00			
		1	15.00	4.80	4.80	4.80	0.04	2.88			
		1	15.00	4.80	4.80	4.80	0.04	2.88			
		1	8.80	4.80	4.80	4.80	0.04	1.69			
	Dutta Township										
	Cross Road 1 (W0061)(L-129.40)	1	15.00	7.40	6.15	6.78	0.04	4.07			
		1	15.00	6.15	5.95	6.05	0.04	3.63			
		1	15.00	5.95	6.15	6.05	0.04	3.63			
		1	15.00	6.15	6.00	6.08	0.04	3.65			
		1	15.00	6.00	6.10	6.05	0.04	3.63			
		1	16.60	6.10	5.90	6.00	0.04	3.98			
		1	15.00	5.45	5.95	5.70	0.04	3.42			
		1	10.30	5.95	5.65	5.80	0.04	2.39			
		1	12.50	5.80	5.10	5.45	0.04	2.73			
	Cross Road 2(W0063) (L-157.30)	1	15.00	7.30	6.25	6.78	0.04	4.07			
		1	15.00	6.25	5.80	6.03	0.04	3.62			
		1	15.00	5.80	5.90	5.85	0.04	3.51			
		1	15.00	5.90	6.05	5.98	0.04	3.59			
		1	15.00	6.05	5.80	5.93	0.04	3.56			
		1	15.00	5.80	5.95	5.88	0.04	3.53			
		1	15.00	5.95	5.60	5.78	0.04	3.47			
		1	15.00	5.60	5.70	5.65	0.04	3.39			
		1	15.00	5.80	5.70	5.75	0.04	3.45			
		1	15.00	5.70	5.60	5.65	0.04	3.39			
		1	7.30	5.70	5.70	5.70	0.04	1.66			
	Kaveri Layout										
	1st Cross (W0093) (L-173.40)										
		1	15.00	5.70	5.20	5.45	0.04	3.27			
		1	15.00	5.20	4.80	5.00	0.04	3.00			
		1	15.00	4.80	5.10	4.95	0.04	2.97			
		1	15.00	5.10	4.90	5.00	0.04	3.00			
		1	15.00	4.90	5.10	5.00	0.04	3.00			
		1	15.00	5.10	4.80	4.95	0.04	2.97			
		1	15.00	4.80	4.80	4.80	0.04	2.88			
		1	15.00	4.80	4.70	4.75	0.04	2.85			
		1	15.00	4.70	5.00	4.85	0.04	2.91			
		1	15.00	5.00	5.10	5.05	0.04	3.03			
		1	15.00	5.10	5.45	5.28	0.04	3.17			
		1	8.40	5.45	5.40	5.43	0.04	1.82			
	Deduction for Manhole	-5	0.64				0.04	-0.13			
	3rd Cross (W0099) (L-191.60)										

CQFC

SHRIRAMA Consulting Engineers Pvt. Ltd. Bangalore

Scanned by CamScanner

Sl No	Description of work	No	Dimensions					Qty	Unit	Rate	Amount
			L	B 1	B 2	B Avg	D				
		1	15.00	3.50	4.30	3.90	0.04	2.34			
		1	15.00	4.30	4.60	4.45	0.04	2.67			
		1	15.00	4.60	4.60	4.60	0.04	2.76			
		1	15.00	4.60	5.00	4.80	0.04	2.88			
		1	15.00	5.00	4.80	4.90	0.04	2.94			
		1	15.00	4.80	4.90	4.85	0.04	2.91			
		1	15.00	4.90	4.90	4.90	0.04	2.94			
		1	15.00	4.90	4.70	4.80	0.04	2.88			
		1	15.00	4.70	4.90	4.80	0.04	2.88			
		1	15.00	4.90	4.50	4.70	0.04	2.82			
		1	15.00	4.50	4.30	4.40	0.04	2.64			
		1	15.00	4.30	5.00	4.65	0.04	2.79			
		1	11.60	5.00	5.50	5.25	0.04	2.44			
	Deduction for Manhole	-6	0.64				0.04	-0.15			
	4th Cross (W0105) LHS Side(L-148.50)										
		1	15.00	4.10	3.40	3.75	0.04	2.25			
		1	15.00	3.40	3.70	3.55	0.04	2.13			
		1	15.00	3.70	4.10	3.90	0.04	2.34			
		1	15.00	4.10	3.30	3.70	0.04	2.22			
		1	15.00	3.30	3.70	3.50	0.04	2.10			
		1	15.00	3.70	3.80	3.75	0.04	2.25			
		1	15.00	3.80	3.70	3.75	0.04	2.25			
		1	15.00	3.70	3.80	3.75	0.04	2.25			
		1	15.00	3.80	3.50	3.65	0.04	2.19			
		1	13.50	3.50	3.40	3.45	0.04	1.86			
	Deduction for Manhole	-4	0.64				0.04	-0.10			
	4th Cross (W0109) RHS Side(L-159.50)										
		1	15.00	6.10	3.80	4.95	0.04	2.97			
		1	15.00	3.80	3.50	3.65	0.04	2.19			
		1	15.00	3.50	3.80	3.65	0.04	2.19			
		1	15.00	3.80	3.75	3.78	0.04	2.27			
		1	15.00	3.75	3.90	3.83	0.04	2.30			
		1	15.00	3.90	4.30	4.10	0.04	2.46			
		1	15.00	4.30	4.40	4.35	0.04	2.61			
		1	15.00	4.40	4.30	4.35	0.04	2.61			
		1	15.00	4.30	3.50	3.90	0.04	2.34			
		1	15.00	3.50	3.60	3.55	0.04	2.13			
		1	9.50	3.60	3.60	3.60	0.04	1.37			
	Deduction for Manhole	-4	0.64				0.04	-0.10			
	Connection road to 4th cross (L-18.10)	1	15.00	5.75	5.40	5.58	0.04	3.35			
		1	3.10	5.40	5.60	5.50	0.04	0.68			
	Horizontal Roads										
	At start	1	16.70	6.80	6.90	6.85	0.04	4.58			
	At End	1	17.20	4.60	4.90	4.75	0.04	3.27			
	Prashanti Nagar										
	Prashanti nagar Cross road (W0100) (L-217.00)										
		1	15.00	6.20	6.20	6.20	0.04	3.72			
		1	15.00	6.20	5.90	6.05	0.04	3.63			
		1	15.00	5.90	6.10	6.00	0.04	3.60			
		1	15.00	6.10	5.90	6.00	0.04	3.60			
		1	15.00	5.90	6.10	6.00	0.04	3.60			
		1	15.00	6.10	6.50	6.30	0.04	3.78			
		1	15.00	6.50	6.10	6.30	0.04	3.78			
		1	15.00	6.10	6.10	6.10	0.04	3.66			
		1	15.00	6.10	6.20	6.15	0.04	3.69			
		1	15.00	6.20	6.10	6.15	0.04	3.69			
		1	15.00	6.10	6.20	6.15	0.04	3.69			
		1	15.00	6.20	6.20	6.20	0.04	3.72			
		1	15.00	6.20	6.20	6.20	0.04	3.72			

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Scanned by CamScanner

Sl No	Description of work	No	Dimensions					Qty	Unit	Rate	Amount
			L	B 1	B 2	B Avg	D				
		1	15.00	6.20	6.20	6.20	0.04	3.72			
		1	7.00	6.20	6.15	6.18	0.04	1.73			
	Shirdi Sai Nagar										
	3rd Cross (W0213) (L-443.50)										
		1	15.00	7.90	6.05	6.98	0.04	4.19			
		1	15.00	6.05	5.85	5.95	0.04	3.57			
		1	15.00	5.85	5.35	5.60	0.04	3.36			
		1	15.00	5.35	5.20	5.28	0.04	3.17			
		1	15.00	5.20	5.30	5.25	0.04	3.15			
		1	15.00	5.30	5.85	5.58	0.04	3.35			
		1	15.00	5.85	5.90	5.88	0.04	3.53			
		1	15.00	5.90	6.50	6.20	0.04	3.72			
		1	15.00	6.50	6.00	6.25	0.04	3.75			
		1	15.00	6.00	6.60	6.30	0.04	3.78			
		1	15.00	6.60	6.35	6.48	0.04	3.89			
		1	15.00	6.35	6.10	6.23	0.04	3.74			
		1	15.00	6.10	7.00	6.55	0.04	3.93			
		1	15.00	7.00	6.90	6.95	0.04	4.17			
		1	15.00	6.90	6.10	6.50	0.04	3.90			
		1	15.00	6.10	6.55	6.33	0.04	3.80			
		1	15.00	6.55	6.30	6.43	0.04	3.86			
		1	15.00	6.30	6.45	6.38	0.04	3.83			
		1	8.30	6.45	8.30	7.38	0.04	2.45			
		1	11.10	8.30	7.95	8.13	0.04	3.61			
		1	10.60	7.95	5.45	6.70	0.04	2.84			
		1	15.00	5.45	6.10	5.78	0.04	3.47			
		1	15.00	6.10	6.20	6.15	0.04	3.69			
		1	15.00	6.20	5.90	6.05	0.04	3.63			
		1	15.00	5.90	5.90	5.90	0.04	3.54			
		1	15.00	5.90	5.80	5.85	0.04	3.51			
		1	15.00	5.80	6.85	6.33	0.04	3.80			
		1	15.00	6.85	6.35	6.60	0.04	3.96			
		1	15.00	6.35	6.70	6.53	0.04	3.92			
		1	15.00	6.70	5.30	6.00	0.04	3.60			
		1	8.50	5.30	5.35	5.33	0.04	1.81			
	Infront of School	1	12.60	8.40	4.50	6.45	0.04	3.25			
	Deduction for Manhole	-14			0.64		0.04	-0.36			
	Hegde Nagar										
	8th cross (W0117)(L-93.70)	1	15.00	7.30	7.00	7.15	0.04	4.29			
		1	15.00	7.00	6.30	6.65	0.04	3.99			
		1	15.00	6.30	6.75	6.53	0.04	3.92			
		1	15.00	6.75	6.95	6.85	0.04	4.11			
		1	15.00	6.95	6.80	6.88	0.04	4.13			
		1	15.00	6.80	6.60	6.70	0.04	4.02			
		1	3.70	6.60	6.30	6.45	0.04	0.95			
	Deduction for Manhole	-3			0.64		0.04	-0.08			
	7th cross (W0103)(L-92.90)	1	15.00	6.30	6.55	6.43	0.04	3.86			
		1	15.00	6.55	6.50	6.53	0.04	3.92			
		1	16.90	6.50	6.70	6.60	0.04	4.46			
		1	15.00	6.60	6.05	6.33	0.04	3.80			
		1	15.00	6.05	6.05	6.05	0.04	3.63			
		1	16.00	6.05	5.50	5.78	0.04	3.70			
	Deduction for Manhole	-2			0.64		0.04	-0.05			
	Deduction temple	-1	1.70	1.70	1.70	1.70	0.04	-0.07			
	6th cross (W0097)(L-103.81)	1	15.00	7.30	7.00	7.15	0.04	4.29			
		1	15.00	7.00	6.30	6.65	0.04	3.99			
		1	15.00	6.30	6.75	6.53	0.04	3.92			
		1	15.00	6.75	6.95	6.85	0.04	4.11			
		1	15.00	6.95	6.80	6.88	0.04	4.13			
		1	15.00	6.80	6.60	6.70	0.04	4.02			

SHILPARAMA Consulting Engineers Pvt. Ltd. Bangalore

Scanned by CamScanner

Sl No	Description of work	No	Dimensions					Qty	Unit	Rate	Amount
			L	B 1	B 2	B Avg	D				
		1	13.81	7.00	7.00	7.00	0.04	3.87			
							Total	548.29	Cum		
							BOQ QTY	1656.79			
							Previous Paid Qty	1097.77			
							To be Paid Now	548.29		12189.40	6683326.13

Assistant Engineer
Ward No. 05

Assistant Engineer
Ward No. 06

Assistant Executive Engineer
Byatarayanpura Sub Division

EMB - 16 Measurement Continued Recorded On : / /2023

Road Marking with Hot Applied Thermoplastic Compound with Reflectorising Glass Beads on Bituminous Surface Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35:2015.The finished surface to be level, uniform and free from streaks and holes.

Beside Jakkur Govt School (W1395)(L-216.35)							
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	6.35	0.10	0.10	0.10		1.27
Cross Roads near Reva college petrol Bunk							
Cross Road 1 RHS (W0365)(L-80.75)	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	5.75	0.10	0.10	0.10		1.15
Cross Road 2 RHS (W0361)(L-80.60)	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	5.60	0.10	0.10	0.10		1.12
Cross Road 1 LHS (WA090) (L-113.80)	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	15.00	0.10	0.10	0.10		3.00
	2	8.80	0.10	0.10	0.10		1.76
Gutta Township							
Cross Road 1 (W0061)(L-129.40)	2	15.00	0.10	0.10	0.10		3.00

Scanned by CamScanner

Sl No	Description of work	No	Dimensions					Qty	Unit	Rate	Amount
			L	B 1	B 2	B Avg	D				
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	16.60	0.10	0.10	0.10		3.32			
		2	15.00	0.10	0.10	0.10		3.00			
		2	10.30	0.10	0.10	0.10		2.06			
		2	12.50	0.10	0.10	0.10		2.50			
	Cross Road 2(W0063) (L-157.30)	2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	26.80	0.10	0.10	0.10		5.36			
	Kaveri Layout										
	1st Cross (W0093)										
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	8.40	0.10	0.10	0.10		1.68			
	3rd Cross (W0099)										
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	11.60	0.10	0.10	0.10		2.32			
	4th Cross (W0105) LHS Side										
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	13.50	0.10	0.10	0.10		2.70			
	4th Cross (W0109) RHS Side										
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			

Scanned by CamScanner

Sl No	Description of work	No	Dimensions					Qty	Unit	Rate	Amount
			L	B 1	B 2	B Avg	D				
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	9.50	0.10	0.10	0.10		1.90			
	Connection road to 4th cross	2	15.00	0.10	0.10	0.10		3.00			
		2	3.10	0.10	0.10	0.10		0.62			
	Horizontal Roads										
	At start	2	16.70	0.10	0.10	0.10		3.34			
	At End	2	17.20	0.10	0.10	0.10		3.44			
	Prashanti Nagar										
	Prashanti nagar Cross road (W0100)										
		2	15.00	0.10	0.10	0.10		3.00

Sl No	Description of work	No	Dimensions					Qty	Unit	Rate	Amount
			L	B 1	B 2	B Avg	D				
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	3.70	0.10	0.10	0.10		0.74			
	7th cross (W0103)(L-92.90)	2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	16.90	0.10	0.10	0.10		3.38			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	16.00	0.10	0.10	0.10		3.20			
	6th cross (W0097)(L-103.81)	2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	15.00	0.10	0.10	0.10		3.00			
		2	9.30	0.10	0.10	0.10		1.86			
							Total	487.82	Sqm		
							BOQ QTY	1385.52			
							Previous Paid Qty	913.88			
							To be Paid Now	487.82			
							Upto 100%	471.64		505.30	238319.69
							Upto 125%	16.18		505.30	8175.75
							Above 125%				

Assistant Engineer
Ward No. 05

Assistant Engineer
Ward No. 06

Assistant Executive Engineer
Byatarayanpura Sub Division

EMB - Measurement Continued Recorded On : 15/05/2023

19	Cost of Haulage Excluding Loading and Unloading Taking output 18 t load and lead 10 km = 180 t.km										
	Vide Total Executed Qty From PreMeasurement Page No: 26							4496.15			
							Total	4496.15	Cum		
							BOQ QTY	13886.48			
							Previous Paid Qty	11174.56			
							To be Paid Now	4496.15			
							Upto 100%	2711.92		101.50	275259.88
							Upto 125%	1784.23		101.50	181099.35
							Above 125%				

Assistant Engineer
Ward No. 05

Assistant Engineer
Ward No. 06

Assistant Executive Engineer
Byatarayanpura Sub Division

Sub Total	19973195.42
GST 18%	3595175.18
Grand Total	23568370.60

Assistant Engineer
Ward No. 05

Assistant Engineer
Ward No. 06

16.05.2023

Assistant Executive Engineer
Byatarayanpura Sub Division

Scanned by CamScanner